



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: July 10, 2017

Project Photos



Job Progress:

The contractor has used 40 percent of contract time and earned 30 percent of the contract amount of \$60 million. The original contract was 1200 days with 69 days that have been added for weather and holidays. Completion is scheduled for summer of 2019.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Install new water and force mains
- Install new storm drains
- Excavate ponds
- Demolition of existing westbound lanes between Blackrock and Chester roads
- Construct roadway embankment

Current construction activities include:

- Install new water and force mains
- Install new storm drains
- Excavate ponds
- Demolition of existing westbound lanes between Blackrock and Chester Road
- Construct roadway embankment

Project team members:

Contractor:

Superior Construction of Jacksonville

Construction Management Services:

England, Thims & Miller (ETM)

Project Owner/Manager: FDOT



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: July 10, 2017

Project Photos



Job Progress:

The contractor has used 14 percent of contract time and earned 13 percent of the contract amount of \$39 million. The original contract is 1040 days with 29 days added for weather days and holidays and extra work. Completion is scheduled for summer 2020.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Current construction activities include:

- Earthwork and base construction for temporary pavement,
- Clearing construction area
- Installing permanent pipe, including box culvert construction
- Installing water and sewer main

Upcoming activities include:

- Install concrete pole for temporary signal at I-95 and State Road A1A/200

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT