



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: January 2018

Project Photos



Job Progress:

The contractor has used 36 percent of contract time and earned 51 percent of the contract amount of \$60 million. The original contract was 1200 days with 231 days that have been added for weather and holidays. Completion is scheduled for summer 2019.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/ O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Installation of new water mains and force mains
- Pond excavation
- Embankment
- Mixing of subgrade (phase 2A)
- Placing and grading roadway base (phase 2A)
- Drainage installations
- Phase 1, End Bent 4, test & production piles at Lofton Creek Bridge
- Mast arm installation for signalization

Current construction activities include:

- Installation of new water mains and force mains
- Pond excavation
- Embankment
- Mixing of subgrade (phase 2A)
- Placing and grading roadway base (phase 2A)
- Drainage installations
- Phase 1, End Bent 4, test & production piles at Lofton Creek Bridge
- Mast arm installation for signalization

Project team members:

Contractor: Superior Construction

Construction Management Services:

England, Thims & Miller (ETM)

Project Owner/Manager: FDOT



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: January 2018

Project Photos



Job Progress:

The contractor has used 30 percent of contract time and earned 22 percent of the contract amount of \$39 million. The original contract is 1040 days with 166 days added for weather days, holidays and extra work. Completion is scheduled for summer 2020.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Recent construction activities include:

- Pond excavation
- Sod placement at pond
- Pipe installation
- Embankment construction
- Water main installation

Current month activities include:

- Permanent pipe installation
- Embankment construction
- Pond excavation
- Force main installation
- Stabilized subgrade construction

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT