



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: December 27, 2016

Project Photos



Contact Information:
Odette Struys 904-360-5582
Odette.Struys@dot.state.fl.us

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

The project is currently continuing with the installation of new water main & force mains for JEA and installations of temporary signalization throughout the project corridor. In addition, crews are constructing temporary crossover lanes east of Chester Road in the existing median.

Work will be suspended for this project from December 24-January 2.

Job Progress:

As of November 30, the contractor has used 25 percent of contract time and earned 21 percent of the contract amount of \$60 million. The original contract is 1200 days with 41 days added for additional weather days and holidays. Completion is scheduled for summer of 2019.

Project team members:

Contractor:

Superior Construction of Jacksonville

Construction Management Services:

England, Thims & Miller (ETM)

Project Owner/Manager: FDOT