

Progress update: August 3, 2015

Project Photos



Old asphalt is removed from the westbound lanes along with road base construction near the post office.

Job Progress:

As of July 31, contract time elapsed is 42 percent and work progress/money paid to contractor is 37 percent of the current contract amount(\$6,919,190.12 of \$18,593,515.83).

The original contract is 720 days with 80 days added for additional weather days and holidays and extra work. Completion is scheduled for early 2017.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities :

The widening and resurfacing of State Road A1A (State Road 200) began September 2, 2014.

In July, the contractor has performed the following activities:

- Continued storm sewer pipe and inlet installation.
- Completed relocation of sanitary sewer force mains.
- Completed placement of asphalt base and the bottom layers of asphalt on the eastbound lanes from Still Quarters Road to the CSX railroad crossing.
- Constructed sidewalks and driveways and placed sod on slopes for the eastbound lanes between Oak Tree Lane and the CSX railroad crossing.
- Continued constructing embankment for new westbound lanes east of U.S. 17 and new eastbound lanes west of the CSX railroad crossing.
- Shifted eastbound traffic from temporary lanes to the new eastbound roadway from Still Quarters Road to North Harts Road.

In August the contractor plans to perform the following activities:

- Continue constructing the storm sewer system.
- Begin constructing embankment for the median and part of the westbound roadway from Still Quarters Road to the CSX railroad crossing.
- Continue excavating the two large retention ponds.

Contact Information:

Debbie Delgado 904-524-3869 Debbie.Delgado@atkinglobal.com