



Workers install new sewer lines on A1A

Project status

Job Progress:

In November, the contractor shifted westbound traffic to the south side of the highway between Still Quarters Road and the CSX railroad crossing; continued work on sewer pipe and inlet installation; and continued excavating retention ponds and constructing roadway embankments for westbound traffic.

In December, the contractor plans to continue excavation and storm sewer work and construct a box culvert extension.

As of November 30, contract time elapsed is 54 percent and work progress/money paid to contractor is 48 percent of the current contract amount of \$18,913,361. Completion is scheduled for early 2017.

Project Limits:

- State Road A1A from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities :

Widening, resurfacing and installation of drainage structures.

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

Contact Information:

David Fierro 904-360-5582
david.fierro@dot.state.fl.us