



# State Road A1A (State Road 200) six laning *Yulee - Nassau County*

**Progress update: December 8, 2016**

## Project Photos



### Job Progress:

As of November 30, the contractor has used 85 percent of contract time and earned 78 percent of the contract amount of \$19 million. The original contract is 720 days with 228 days added for additional weather days and holidays and extra work. Completion is scheduled for spring 2017.

## Project status:

### Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

### Construction activities:

In November, the contractor continued reconstruction of the eastbound side of State Road A1A (State Road 200). They completed the under drain and storm sewer systems, constructed embankment and stabilized subgrade, traffic separators, and curbs. They placed asphalt base course for the eastbound lanes from the CSX railroad crossing to U.S. 17. They completed excavation of the eastern retention pond.

In December, the contractor will complete the subgrade, base, and structural asphalt for the eastbound roadway. They intend to shift traffic to the new eastbound roadway between the railroad and the eastern project limit in late December or early January.

Work will be suspended for this project from December 23-January 2.

### Project team members:

#### Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

#### Construction Management Services:

Eisman and Russo

#### Project Owner/Manager: FDOT

### Contact Information:

Ron Tittle 904-360-5436

Ron.Tittle@dot.state.fl.us