



State Road A1A (State Road 200) widening Yulee - Nassau County

Progress update: January 4, 2016



Aerial view of construction progress on A1A

Project status

Job Progress:

In December, the contractor continued work on sewer pipe and inlet installation; continued excavating retention ponds and constructing roadway embankments for westbound traffic; completed excavation of the western retention pond; removed existing storm sewer pipes and constructed a box culvert extension.

In January, the contractor plans to continue excavation and storm sewer work; continue excavation of the eastern retention pond; construct underdrains; and begin construction of curb and gutter, driveways and sidewalks for westbound lanes.

As of December 31, contract time elapsed is 54 percent and work progress/money paid to contractor is 51 percent of the current contract amount of \$18,913,361. Completion is scheduled for early 2017.

A construction open house for Phase II of the A1A construction is scheduled for Jan. 7 from 4:30 to 6:30 p.m. at the FSCJ Nassau Campus.

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

Contact Information:

David Fierro 904-360-5582
david.fierro@dot.state.fl.us