

Progress update: July 1, 2015

## Project Photos



*Aerial view of the construction work area for the widening of State Road A1A.*

### Job Progress:

As of June 30, contract time elapsed is 38 percent and work progress/money paid to contractor is 32 percent of contract amount (\$5,999,716.39 of \$18,593,515.83).

The original contract is 720 days with 64 days added for additional weather days and holidays and extra work. Completion is scheduled for early 2017.

## Project status:

### Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

### Construction activities :

The widening and resurfacing of State Road A1A (State Road 200) began September 2, 2014.

In June, the contractor has performed the following activities:

- Continued storm sewer pipe installation.
- Continued relocation of water mains and sanitary sewer force mains.
- Completed telephone cable relocations.
- Continued constructing embankment for new westbound lanes east of U.S. 17 and new eastbound lanes west of the CSX railroad crossing.

In July the contractor plans to perform the following activities:

- Continue constructing the storm sewer system.
- Complete relocation of force mains.
- Continue constructing embankment for new westbound lanes east of U.S. 17 .
- Construct asphalt base and the bottom layers of asphalt on the eastbound lanes from Oak Tree Lane to the railroad crossing.
- Shift eastbound traffic from present temporary lanes to the new eastbound roadway from Still Quarters Road to North Harts Road, currently scheduled for July 21.

### Project team members:

#### Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

#### Construction Management Services:

Eisman and Russo

#### Project Owner/Manager: FDOT

#### Contact Information:

Debbie Delgado 904-524-3869  
Debbie.Delgado@atkinsglobal.com