

Progress update: November 3, 2015

Project Photos



Job Progress:

As of October 31, contract time elapsed is 51 percent and work progress/money paid to contractor is 44 percent of the current contract amount (\$8,482,060.91) of \$18,864,254.04).

The original contract is 720 days with 115 days added for additional weather days and holidays and extra work. Completion is scheduled for early 2017.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities :

The widening and resurfacing of State Road A1A (State Road 200) began September 2, 2014.

In October the contractor has performed the following activities:

- Continued storm sewer pipe and inlet installation.
- Constructed pavement for westbound traffic from Still Quarters Road to the CSX railroad crossing.

In November the contractor plans to perform the following activities:

- Continue constructing the storm sewer system.
- Shift westbound traffic to the southern side of the corridor between Still Quarters Road and the CSX railroad crossing, set for the weekend of November 7, weather permitting.
- Continue excavating retention ponds and constructing embankment for westbound lanes east of U.S. 17.
- Construct a box culvert extension.

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

Contact Information:

Debbie Delgado 904-524-3869

Debbie.Delgado@atkinsglobal.com