

Progress update: October 2, 2015

Project Photos



Contractors preparing the area for drainage work.



Temporary pipes are placed along the road to help with drying the area for excavation.

Job Progress:

As of September 30, contract time elapsed is 47 percent and work progress/ money paid to contractor is 44 percent of the current contract amount (\$8,202,932.72) of \$18,864,254.04).

The original contract is 720 days with 113 days added for additional weather days and holidays and extra work. Completion is scheduled for early 2017.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities :

The widening and resurfacing of State Road A1A (State Road 200) began September 2, 2014.

In September the contractor has performed the following activities:

- Continued storm sewer pipe and inlet installation.
- Continued constructing embankment for the median and part of the westbound roadway from Still Quarters Road to the CSX rail crossing.
- Completed and placed in service a new JEA sanitary sewer force main from U.S. 17 to the east end of the project

In October the contractor plans to perform the following activities:

- Continue constructing the storm sewer system.
- Construct temporary pavement for westbound traffic from Still Quarters Road to the CSX rail crossing.
- Shift westbound traffic to the southern side of the corridor between Still Quarters Road and the CSX rail crossing.

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

Contact Information:

Debbie Delgado 904-524-3869

Debbie.Delgado@atkinsglobal.com