

**Progress update: September 1, 2015**

## Project Photos



Aerial photo showing work in the medians and traffic traveling to the outside.

### Job Progress:

As of August 31, contract time elapsed is 45 percent and work progress/money paid to contractor is 41 percent of the current contract amount (\$7,713,492.45) of \$18,864,254.04).

The original contract is 720 days with 91 days added for bad weather, holidays and extra work. Completion is scheduled for early 2017.

## Project status:

### Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

### Construction activities :

The widening and resurfacing of State Road A1A (State Road 200) began September 2, 2014.

In August, the contractor has performed the following activities:

- Continued storm sewer pipe and inlet installation.
- Began constructing embankment for the median and part of the westbound roadway from Still Quarters Road to the CSX railroad crossing.
- Shifted eastbound traffic from temporary lanes to the new eastbound roadway from Still Quarters Road to North Harts Road.

In September, the contractor plans to perform the following activities:

- Continue constructing the storm sewer system.
- Construct temporary pavement for westbound traffic from Still Quarters Road to the CSX railroad crossing.
- Shift westbound traffic to the southern side of the corridor between Still Quarters Road and the CSX railroad crossing.

### Project team members:

#### Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

#### Construction Management Services:

Eisman and Russo

#### Project Owner/Manager: FDOT

### Contact Information:

Debbie Delgado 904-524-3869

Debbie.Delgado@atkinsglobal.com