



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: August 2018

Project Photos



Job Progress:

The contractor has used 64% of contract time and earned 45% of the contract amount of \$60 million. The original contract was 1200 days with 276 days added for additional weather days, holidays and extra work. Completion is scheduled for Spring 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/ O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Phase 3 Drainage Installations
- Continue Pond Excavation Operations
- Test Pile Installed Phase I Bridge, Lofton Creek Bridge, Phase I Bent 3
- Phase 1 Production Pile Installed, Phase I Bent 3
- Phase 3 Roadway demolition between Old Nassauville Road & Chester Road
- Phase 3 Roadway subgrade & base construction between Old Nassauville Road & Chester Road

Current construction activities include:

- Phase 3 Drainage Installations
- Continue Pond Excavation Operations
- Bridge Demolition Phase I, Bent 2 at Lofton Creek Bridge
- Phase 3 Roadway demolition between Old Nassauville Road & Chester Road
- Phase 3 Roadway subgrade & base construction between Old Nassauville Road & Chester Road
- Special Detour No. 1 Construction between Chester Road & Rubin Davis Road
- Temporary Asphalt Paving, Special Detour No. 1 Construction between Chester Road & Rubin Davis Road

Project team members:

Contractor: Superior Construction;
Construction Management Services:
England, Thims & Miller (ETM)
Project Owner/Manager: FDOT



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: August 2018

Project Photos



Job Progress:

The contractor has used 46% of contract time and earned 45% of the contract amount of \$40.6 million. The original contract is 1040 days with 223 days added for additional weather days, holidays and extra work. Completion is scheduled for summer 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Regular excavation
- Embankment
- Stabilized subgrade
- Permanent drainage installation
- Concrete pavement
- Concrete barrier wall

Current construction activities include:

- Regular excavation
- Embankment
- Stabilized subgrade
- Permanent drainage installation
- Sidewalk placement
- Drilled shafts
- Pull boxes

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT