



# State Road A1A (State Road 200) widening Nassau County

Progress update: April 4, 2016

## Phase One work continues with storm sewers, embankments and curb and gutter sections

In March the contractor continued storm sewer pipe and inlet and underdrain installation; continued grading embankments for the westbound lanes; constructed curb and gutter and sidewalks for the westbound lanes; constructed stabilized subgrade and limerock base course for the westbound lanes; and paved the westbound lanes west of the CSX railroad crossing.



Asphalt operation near Yulee

In April the contractor plans to complete subgrade, limerock base and asphalt base and place asphalt structural course on the westbound lanes east of the CSX railroad crossing; complete construction of curb and gutter, driveways, and sidewalks for westbound lanes; and shift westbound traffic onto the new permanent westbound roadway.

The contractor has used 67 percent of contract time and earned 61 percent of the contract amount of \$19 million.

Completion is scheduled for early 2017.

### Project team members:

#### Contractor:

J.B. Coxwell Contracting, Inc. of  
Jacksonville

#### Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

#### Contact Information:

David Fierro 904-360-5582  
david.fierro@dot.state.fl.us

## Phase Two project up and running

Work on the Phase Two widening of A1A between Rubin Road and O'Neill Scott Road is in the early stages.

The contractor is installing low-profiled barrier wall, clearing and grubbing at pond locations, conducting survey work, installing temporary asphalt and low-profile curb and will begin installation of water mains.

### Project team members:

#### Contractor:

Superior Construction SE

#### Construction

#### Management Services:

England-Thims & Miller

#### Project Owner/Manager:

FDOT

#### Contact information:

David Fierro 904-360-5582  
david.fierro@dot.state.fl.us

The contractor will shut down for the Isle of Eight Flags Shrimp Festival April 28 through May 1 at the request of Nassau County.

The contractor will also shut down for the TPC Golf Tournament May 5-15.

The contractor has used 5.2 percent of contract time and earned 5.3 percent of contract amount of \$60 million.



Phase Two work is in the early stages.