

# State Road A1A (State Road 200) widening Nassau County

Progress update: August 1, 2016

### Phase One traffic shift will usher in eastbound lane work

In July, the contractor performed grading and paving for reconstruction in the median portion of the project. Work continued on the excavation of a retention pond and traffic signal conduits along the north side of the roadway.

In August, the contractor will begin reconstruction of the eastbound lanes east of the CSX railroad crossing. Eastbound traffic will be shifted to the north onto temporary pavement between Spencer Lane and Rubin Davis Lane to allow for the demolition of old pavement, installation of storm sewer pipe and inlets, earthwork, curbing and pavement construction for the new eastbound roadway.

The contractor estimates this phase will take approximately six months. The contractor has used 72 percent of the time and earned 69 percent of the contract budget of \$19 million.

## Phase Two continues with water mains, temp signals

In July, the contractor continued working on clearing and grubbing operations at retention pond sites, installed low profile barrier wall and installed both water and force main lines.

In August, the contractor plans to continue installation of both water and force main lines, low profile barrier wall and installation of temporary signals between Nassauville Road and Blackrock Road.

Installation of temporary signals will continue to Chester Road.

The contractor has used 15 percent of contract time and earned 16 percent of the contract amount of \$60 million.

#### **Phase Two**

(From Rubin Davis Lane to O'Neill Scott Road)

**Project team members:** 

**Contractor:** 

**Superior Construction SE** 

Construction

<u>Management Services:</u>

**England-Thims & Miller** 

Project Owner/Manager: FDOT

**Contact information:** 

David Fierro 904-360-5582

david.fierro@dot.state.fl.us

#### **Phase One**

(From Still Quarters Road to Rubin Davis Lane)

Project team members:

Contractor:

J.B. Coxwell

Contracting, Inc.

Construction

Management Services:

Eisman and Russo

**Project Owner/Manager:** FDOT



Paving work is accelerating on Phase One of the widening of A1A near Yulee.

# NFLRoads.com/TrafficReport

The Florida Department of Transportation now posts its weekly Lane Closure Report online. With major work underway on A1A and other projects in Nassau County, you can stay up-to-date on which roads will have lane closures. Commuters traveling into Duval County can also get the latest on Jacksonville lane closures.

The report is updated every Friday.

