



State Road A1A (State Road 200) widening Yulee - Nassau County

Progress update: March 1, 2016



Workers from J.B. Coxwell pour concrete on A1A project in Yulee.

Project status

In February, the contractor continued storm sewer and inlet installation; continued excavation of the eastern retention pond and construction of roadway embankments for the westbound lanes; removed existing storm sewer pipes; constructed underdrains and installed curb and gutter in the westbound lanes; and constructed subgrade and limerock base for the westbound lanes on US 17.

In March, the contractor plans to continue constructing the storm sewer system; continue excavating the eastern retention pond and complete the embankment for the westbound lanes; complete subgrade and limerock road base for the westbound lanes; complete construction of curb and gutter, driveways and sidewalks for the westbound lanes; place asphalt and sod and shift westbound traffic on the permanent roadway. The contractor has used 64 percent of contract time and earned 56 percent of contract amount of \$19 million.

A1A Phase Two is now under construction and the contractor, Superior Construction, is doing survey work and clearing retention ponds.

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

Contact Information:

David Fierro 904-360-5582
david.fierro@dot.state.fl.us