



# State Road A1A (State Road 200) six laning *Nassau County*

**Progress update: November 2017**

## Project Photos



### Job Progress:

The contractor has used 33 percent of contract time and earned 44 percent of the contract amount of \$60 million. The original contract was 1200 days with 223 days that have been added for weather and holidays. Completion is scheduled for summer 2019.

## Project status:

### Project limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/O'Neill Scott Road (4.9 miles)

### Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Install new water and force mains
- Install new storm drains
- Excavate ponds
- Demolition of existing westbound lanes between Blackrock and Chester roads
- Construct roadway embankment

Current construction activities include:

- Installation of new water mains and force mains
- Clearing/grubbing of old asphalt
- Removal of existing concrete roadway
- Pond excavation
- Embankment
- Mixing of subgrade (phase 2A)
- Drainage installations
- Grading for temporary pavement
- Traffic shift at Lofton Creek
- Phase 1 Bridge demo & reconstruction

## Project team members:

Contractor:

Superior Construction of Jacksonville

Construction Management Services:

England, Thims & Miller (ETM)

Project Owner/Manager: FDOT