



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: November 2017

Project Photos



Job Progress:

The contractor has used 26 percent of contract time and earned 21 percent of the contract amount of \$39 million. The original contract is 1040 days with 110 days added for weather days, holidays and extra work. Completion is scheduled for summer 2020.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Recent construction activities include:

- Continued storm sewer installation
- Removed existing pavement from the State Road A1A eastbound lanes
- Continued pond excavation
- Diverted eastbound and westbound traffic to temporary lanes along the north side of State Road 200

Upcoming activities include:

- Continue storm sewer installation
- Construct embankment for eastbound State Road A1A
- Continue pond excavation

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT