



State Road A1A (State Road 200) six laning *Yulee - Nassau County*

Progress update: January 26, 2017

Project Photos



Job Progress:

As of January 18, the contractor has used 88 percent of contract time and earned 88 percent of the contract amount of \$19 million. The original contract is 720 days with 263 days added for additional weather days, holidays and extra work. Completion is scheduled for spring 2017.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities:

In December, the contractor continued reconstruction of the eastbound side of State Road 200. They constructed embankment, stabilized subgrade, limerock base, asphalt base, sidewalk and curbs.

In January, the contractor will complete the subgrade, base, structural asphalt and striping for the eastbound roadway. The contractor is scheduled to shift traffic to the new eastbound roadway, between the railroad and the eastern project limit, in mid-January.

An open house is scheduled to discuss the widening and Diverging Diamond Interchange projects along State Road A1A (SR 200) from I-95 to CR-107/O'Neil-Scott Road.

The open house is scheduled for
February 23 from 4:30-6:30 p.m.

Located at
Florida State College,
Nassau Center
76348 William Burgess Boulevard
Yulee

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc. of Jacksonville

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT

Contact Information:

Odette Struys

904-360-5582

Odette.Struys@dot.state.fl.us