



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: January 26, 2017

Project Photos



Job Progress:

As of December 31, the contractor has used 29 percent of contract time and earned 24 percent of the contract amount of \$60 million. The original contract is 1200 days with 49 days added for additional weather days and holidays. Completion is scheduled for summer of 2019.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

The project is currently continuing with the installation of new water main & force mains for JEA and installations of temporary signalization throughout the project corridor. In addition, crews are constructing temporary crossover lanes east of Chester Road in the existing median.

An open house is scheduled to discuss the widening and Diverging Diamond Interchange projects along State Road A1A (SR 200) from I-95 to CR-107/O'Neil-Scott Road.

The open house is scheduled for
February 23 from 4:30-6:30 p.m.

Located at
Florida State College,
Nassau Center
76348 William Burgess Boulevard
Yulee

Project team members:

Contractor:

Superior Construction of Jacksonville

Construction Management Services:

England, Thims & Miller (ETM)

Project Owner/Manager:

FDOT

Contact Information:

Odette Struys

904-360-5582

Odette.Struys@dot.state.fl.us