State Road A1A (State Road 200) six laning
Nassau County

Progress update: May 5, 2017

Project Photos

Job Progress:
As of mid-March, the contractor has used 97 percent of contract time and earned 97 percent of the contract amount of $19 million. The original contract is 720 days with 270 days added for weather days and holidays and extra work. Completion is scheduled for spring 2017.

Project status:

Project Limits:
- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities:
Work began on this $19 million widening project in September 2014. The 1.5-mile project is the first of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Recent activities:
- Installation of permanent sign
- Milled and resurfaced asphalt at U.S. 17 and State Road A1A/200 intersection
- Placed final layer of asphalt

Current and upcoming activities include:
- Final striping placement
- Complete signal installation
- Complete sign installation

Project team members:
Contractor:
J.B. Coxwell Contracting, Inc. of Jacksonville
Construction Management Services:
Eisman and Russo
Project Owner/Manager: FDOT

Contact Information:
Odette Struys
904-360-5582
Odette.Struys@dot.state.fl.us

State Road A1A (State Road 200) six laning
Nassau County

Progress update: May 5, 2017

Project Photos

Job Progress:
The contractor has used 36 percent of contract time and earned 27 percent of the contract amount of $60 million. The original contract was 1200 days with 59 days that have been added for weather and holidays. Completion is scheduled for summer of 2019.

Project status:

Project Limits:
- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/O'Neill Scott Road (4.9 miles)

Construction activities:
Work began on this $60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:
- Shift traffic between Blackrock and Old Nassauville Road
- Install temporary signalization
- Install new water and force mains
- Install new storm drains
- Excavate pond
- Demolition of existing westbound lanes between Blackrock and Old Nassauville Road

Current construction activities include:
- Temporary pavement construction with traffic shifts between Blackrock Road and Chester Road
- Install temporary signalization
- Install new water and force mains
- Install new storm drains
- Excavate pond
- Demolition of existing westbound lanes between Blackrock and Old Nassauville Road

Project team members:
Contractor:
Superior Construction of Jacksonville
Construction Management Services:
England, Thims & Miller (ETM)
Project Owner/Manager: FDOT

State Road A1A (State Road 200) six laning
Nassau County

Progress update: May 5, 2017

Project Photos

Job Progress:
The contractor has used 9 percent of contract time and earned 8 percent of the contract amount of $39 million. The original contract is 1040 days with 6 days added for weather days and holidays and extra work. Completion is scheduled for summer 2020.

Project status:

Project Limits:
- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:
Work began on this $39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Current construction activities include:
- Earthwork for temporary pavement,
- Clearing construction area
- Installing permanent pipe
- Installing water and sewer main
- Excavating ponds

Upcoming activities include:
- Construct temporary asphalt pavement
- Install temporary signal at Wildlight Avenue

Project team members:
Contractor:
J.B. Coxwell Contracting, Inc.
Construction Management Services:
Eisman and Russo
Project Owner/Manager: FDOT