State Road A1A (State Road 200) six laning
Yulee - Nassau County

Progress update: October 10, 2016

Project Photos

Job Progress:
As of September 30, contract time elapsed is 80 percent and work progress/ money paid to contractor is 76 percent of the current contract amount ($14,629,655.02 of $19,258,732.81).

The original contract is 720 days with 228 days added for additional weather days and holidays and extra work. Completion is scheduled for spring 2017.

Project status:

Project Limits:

- State Road A1A (State Road 200) from west of Still Quarters Road to west of Rubin Davis Lane (1.5 miles)

Construction activities:

In September the contractor continued reconstruction of the eastbound side of State Road A1A/200. Removal of the old curbs and sidewalks, removal of old drainage pipes, earthwork for embankment and subgrade construction, storm sewer work, and underdrain construction was performed. Excavation of the eastern retention pond continued.

In October the contractor will continue storm sewer, embankment, subgrade, curb and sidewalk construction for the eastbound lanes. They will continue with retention pond excavation, and will install the traffic signals at the south side of the U.S. 17 and State Road A1A/200 intersection.

Project team members:

Contractor:
J.B. Coxwell Contracting, Inc. of Jacksonville
Construction Management Services:
Eisman and Russo
Project Owner/Manager: FDOT

Contact Information:
Ron Tittle 904-360-5436
Ron.Tittle@dot.state.fl.us